

# Dickenson County Public Schools

## RVES New Classroom Addition



Progress Report  
April 2024

SKANSKA



# RVES New Addition

## Construction Progress:

- Brick installation and cleaning completed this month
- Ran electrical conduit to main building electrical room
- Continued electrical rough-in in expansion
- Plumbing rough-in first and second floors
- Installed roof drains and overflows
- HVAC duct installation on first floor
- Drywall installation began early April and continues





# RVES New Addition

## Budget & Procurement:

- Furniture has been ordered
- Low voltage cabling procurement in progress
- Procurement of phones, interactive boards and other classroom technology complete
- Project remains on schedule and within budget





North face of new addition – brick installation complete



Progress Photos

SKANSKA



Northwest corner of new addition – brick installation complete



SKANSKA



Southwest corner of new addition – brick installation complete





First floor classroom – duct rough-in and drywall installation





Second floor classroom – drywall installation continuing





Second floor restroom – plumbing rough-in and wall blocking





Second floor corridor – conduit installed overhead and bump-outs framed

